

# South 179<sup>th</sup> Street Sidewalk Project

**City of SeaTac**  
**Final Acceptance**  
**April 28, 2015**  
**Council Study Session**



# Project Elements

- **Sidewalks, Curb & Gutter**
- **Pavement Resurfacing**
- **New Drainage System**
- **New Water Main Funded by Highline Water District**



# S 179<sup>th</sup> St, Looking East to 48<sup>th</sup> Ave S



BEFORE



AFTER



# S 179<sup>th</sup> St, Looking West to 46<sup>th</sup> Ave S



BEFORE



AFTER



# S 179<sup>th</sup> St, Looking West to 42<sup>th</sup> Ave S



BEFORE



AFTER



# Expenditures

	<u>Authorized</u>	<u>Actual</u>
Construction Contract	\$1,382,354.98	\$1,382,354.98
Contingency	\$138,235.50	\$89,917.40
Materials Testing	\$5,000	\$1,916.91
Inspector Overtime	<u>\$5,000</u>	<u>\$4,052.82</u>
<b>Total</b>	\$1,530,590.48	\$1,478,242.11



# Funding

	<u>Authorized</u>	<u>Actual</u>
Highline Water District Reimbursement	\$429,831.85	\$444,299.70
City Fund 307 (Transportation CIP)	<u>\$1,100,758.63</u>	<u>\$1,033,942.41</u>
<b>Total</b>	\$1,530,590.48	\$1,478,242.11



# Neighborhood Sidewalk Program

- Residential, non-arterial
- 20 years
- 12.5 miles over 20 years
- ~\$1.5m/year = \$36.1m





# Neighborhood Sidewalk Program

- 5 Projects Complete
- \$6.2 M
- 2.2 miles



# Sidewalks in SeaTac

Prior to Incorporation	=	10.7 miles
After Incorporation	=	<u>34.1 miles</u>
Total		44.8 miles

